MOBILE: 9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

No. BBMP /PMC/B-D/THANI/2022-23 **Date:**

To,
The Executive Engineer,
Batarayanapura Divison,
Bangalore 560092.

SUB: PMC CERTIFICATE

Dear Sir,

This is to certify that all the items of Works have been carried our satisfactorily as per specifications and the details below.

Name of Work :- "CONSTRUCTION OF DRAINS AND CULVERTS IN THANISANDRA VILLAGE AND SARAIPALYA AND SURROUNDING AREAS IN WARD NO. 06, NEW WARD NO. 07".

Job code: **007-23-000005.**

Work Order No: **BBMP/EE/BTP/WO/114/2022-23, Dated 07.02.2023**

Bill Number: First & Final Bill.

Name of contractor: Sri K Lakshmi Narayana Reddy

Value of Work:

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

BR No.

SHRIYA CONSTRUCTION AND CONSULTANCY

MOBILE: 9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

	Description of Work	Unit	BOQ Quantity	EXE Quantity
	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.	Cum	2619.30	2297.81
2	Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications.	Cum	323.05	305.92
3	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. M20 (The cost of steel reinforcement & formwork to be paid separately)	Cum	702.63	614.25

SHRIYA CONSTRUCTION AND CONSULTANCY

MOBILE:9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

upplying, Fitting and Placing un-coated TMT bar einforcement in sub-structure complete as per Drawing and echnical Specifications.	T	44.41	37.34
Providing and Fixing pre cast covering Slab made out of CC :2:4 with 10cm thick made of M25 with OPC cement @ 340kgs per Cum with 20 mm and Down size graded granite metal coarse agg @.70 mixed including providing and removing centering, shuttering, shuttering propping etc. for edges of slabs with TMT (Fe500) COM, labor, labor, all Lead and Lift, HOM, Curing, including Cost of reinf. Etc, Complete as directed by the Engineer In charge of Work	Sqm	1717.20	1536.21
Providing and Fixing pre cast covering Slab 230mm thick made out of CC 1:1.5:3 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.As per Engineer incharge	Sqm	264.30	107.88
Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete as directed by the Engineer in Charge of the work	No	645.00	619.00
Painting Two Coats on New Concrete Surfaces Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concretesurfaces.	Sqm	101.50	97.48

SHRIYA CONSTRUCTION AND CONSULTANCY

MOBILE: 9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth.	Cum	693.25	866.56
0	Quantity Above 125%	0.00	0.00	341.38
10	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density	Cum	415.95	519.94
0	Quantity Above 125%	0.00	0.00	84.03
11	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machinery, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:5:10 (M 5.0) Using 40 mm nominal size graded crushed coarse aggregates	Cum	415.95	519.94
0	Quantity Above 125%	0.00	0.00	84.03

SHRIYA CONSTRUCTION AND CONSULTANCY

MOBILE:9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14- days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete MORTH Specification No.1501 . as per the directions of the Engineer-in-charge of the work.	Cum	415.95	519.94
	Quantity Above 125%	0.00	0.00	84.03
	Cost of Haulage Excluding Loading and Unloading Taking output 18 t load and lead 8 km Quantity Upto 125%	Cum	4240.06	4487.36
	EIRL ITEM			

SHRIYA CONSTRUCTION AND CONSULTANCY

MOBILE: 9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

Supplying UNPLASTICISED PVC pipes conforming to IS 16098:2013 with latest amendments ended with integral sockets with ISI mark and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading and unloading at both destinations and cuts of pipes wherever necessary including jointing of UPVC pipes (with cost of elastomeric sealing rings) and specials (excluding cost of specials) with jointing of approved type, with all labour, lead & lifts, including encasing the pipes alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation etc. complete and giving necessary hydraulic test to the required pressure as per ISS (contractor will make his own arrangements for procuring water for testing) etc	M	0.00	578.90
Refilling available earth around trenches/pipelines, cables in layers not exceeding 20 cms in depth, compacting each deposited layer by ramming after watering with a lead upto 50 m , and lift upto 1.5 m. Including cost of all labour complete as per specifications (KPWD SR 2021-22, Volume-I, Item No.1.10, Page No.7)	Cum	0.00	277.87

SHRIYA CONSTRUCTION AND CONSULTANCY

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಪರಮೇಶ್ವರ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು-24